



SAN PEDRO CREEK

IMPROVEMENTS PROJECT

SUBCOMMITTEE MEETING

JUNE 11, 2015

Design Activity Update



- Past Month:
 - May 30: Third public outreach
 - June 3: Approved start of the Historic American Engineering Record (HAER Level III) documentation of existing project features
 - June 9: Initial project accessibility review
 - Ongoing:
 - Design for 70% project milestone (primary focus)
 - Coordination of property donations, right of way, City of San Antonio focus items
 - Coordination of utility relocations

Future Dates

- July 2: Start of cost estimating and quality control reviews
- July 31: Delivery of 70% documents to SARA and Bexar County
- August: Approval of 70% and start of 90% design

HAER Level III Documentation



- Project falls under Section 106 of the National Historic Preservation Act and under the National Environmental Policy Act
- Adverse impacts to resources that are potentially eligible for listing on the National Register require proper documentation prior to the impacts
- This documentation consists of the completion of Historic American Engineering Record (HAER) and photographic documentation

Potentially Eligible Resources



- Approximately 49 percent of the channel retaining walls –stone masonry- are potentially eligible for listing on the NRHP
- Four vehicular bridges and four multi-purpose service bridges are potentially eligible for listing on the NRHP;

Vehicular: W. Houston, W. Nueva, Graham, and SA&AP RR bridge over Nogalitos

Footbridges: Houston-Commerce (2); Commerce-Dolorosa (2).

Retaining wall segments



Martin - Salinas--West Bank—Santa Rosa-Martin West Bank

Bridges



Multi-purpose bridge south of Commerce



Vehicular bridge at W. Nueva

Current Cultural Resources Activities



- Coordinating with USACE and National Park Service regarding HAER Level III documentation strategies and methods
- Drafting the Memorandum of Agreement that will codify the potentially eligible historic resources that will be adversely impacted as a result of the project, and the necessary mitigation efforts to document them prior to the adverse impacts
- Coordinating with HAER experts to conduct the documentation of the historic resources that will be adversely impacted

HAER Documentation Timeline



- Task 1. LIDAR scanning and Point Cloud Production June 22-July 17
- Task 2. Photo documentation of walls and bridges June 22-July 31
- Task 3. HAER Architectural Drawings June 22-Aug 31
- Task 4. First draft of HAER Documentation June 22-Sept 30
- Task 5. Submission of first draft to SARA/BC OOB -Oct 31
- Task 6. Submission of Revised Package to SARA/BC OOB-Dec 1
- Task 7. Submission of Final package to SARA/BC,
COSAOHP, THC, and NPS OOB – January 31, '16



SAN PEDRO CREEK

IMPROVEMENTS PROJECT

SUBCOMMITTEE MEETING

JUNE 11, 2015